

ARPA Yavapai County Broadband Project Question and Answers as of 7.1.22

Q 23 7.1.22 Does Cox Communication have a “Project Schedule” yet? Yes, they have. The contract required the vendors to have a Project Schedule to the county by the close of business on June 30th. They complied with that requirement and the Yavapai County Project Manager has accepted their schedule. It is preliminary in nature and provides a range, from the earliest possible date the vendor will begin work and the latest date it should be finished in each area (Congress and Black Canyon City). As the project continues, more exact information will be made available to each residence or business that is receiving service by use of a “door hanger” and through monthly news updates provided by Yavapai County. All of which will be available on this site. The schedule is below:

Cox Communications Project Schedule Yavapai County Congress

(*Tentative as of June 30, 2022)

Walkout:	July 15, 2022 through August 28, 2022
Design:	July 24, 2022 through September 27, 2022
Permitting:	July 24, 2022 through November 18, 2022
Construction:	November 18, 2022 through May 23, 2023
Splicing:	April 23, 2023 through June 6, 2023
Cutover:	April 23, 2023 through June 6, 2023
Completion:	July 5, 2023

** Dates are tentative, subject to local construction conditions, supply chain issues, permitting and ROW/pole access.*

Cox Communications Project Schedule Yavapai County Black Canyon City

(*Tentative as of June 30, 2022)

Walkout:	October 13, 2022 through December 1, 2022
Design:	October 27, 2022 through December 31, 2022
Permitting:	October 27, 2022 through February 21, 2023
Construction:	February 21, 2023 through August 26, 2023
Splicing:	July 26, 2023 through September 10, 2023
Cutover:	July 26, 2023 through September 10, 2023
Completion:	October 12, 2023

** Dates are tentative, subject to local construction conditions, supply chain issues, permitting and ROW/pole access.*